ಕರ್ನಾಟಕ ವಿಧಾನಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	:	1261
ಸದಸ್ಯರ ಹೆಸರು	:	ಶ್ರೀ ರಘುನಾಥ್ ರಾವ್ ಮಲ್ಕಾಪೂರೆ
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	:	17-03-2020
ಉತ್ತರಿಸುವ ಸಚಿವರು	:	ಮಾನ್ಯ ಪೌರಾಡಳಿತ ಹಾಗೂ ತೋಟಗಾರಿಕೆ ಮತ್ತು ರೇಷ್ಮೆ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ಬೀದರ್ ನಗರದಲ್ಲಿ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿ 1,2,3 ರ ಹಂತ ಯಾವಾಗ ಪ್ರಾರಂಭಿಸಲಾಯಿತು; ಈ ಯೋಜನೆಗೆ ಸರ್ಕಾರವು ಹಂತಗಳವಾರು ಎಷ್ಟು ಹಣ ಬಿಡುಗಡೆ ಮಾಡಿದೆ; ಮಾಡಿದ್ದಲ್ಲಿ ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆಗಳವಾರು ಹಂತವಾರು, ವರ್ಷವಾರು, ಕಾಮಗಾರಿಗಳವಾರು, ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು;	ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಸಣ್ಣ ಮತ್ತು ಮದ್ಯಮ ಪಟ್ಟಣಗಳ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮದ (ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ.) ಮೊದಲನೇ ಹಂತದ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯನ್ನು 2009-10ರಲ್ಲಿ, ಎರಡನೇ ಹಂತವನ್ನು 2012-13ರಲ್ಲಿ ಮತ್ತು ಮೂರನೇ ಹಂತವನ್ನು 2016-17ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಯಿತು. ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿ ಬಿಡುಗಡೆ ಮಾಡಿದ ಮೊತ್ತದ ವಿವರಗಳನ್ನು ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆಗಳವಾರು, ಹಂತವಾರು ಮತ್ತು ವರ್ಷವಾರು ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1ರಲ್ಲಿ ನೀಡಿದೆ. ಕಾಮಗಾರಿಗಳವಾರು ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2 ಮತ್ತು 3 ರಲ್ಲಿ ನೀಡಿದೆ.
ಆ)	ಬೀದರ್ ನಗರದಲ್ಲಿ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯ ವಿವಿಧ ಹಂತದ ಕಾಮಗಾರಿಗಳು ಸರಿಯಾದ ಸಮಯಕ್ಕೆ ಮುಗಿದಿದೆಯೇ; ಇಲ್ಲದಿದ್ದಲ್ಲಿ ಈ ಗುತ್ತಿಗೆದಾರರ/ಅಧಿಕಾರಿಗಳ ಮೇಲೆ ಸರ್ಕಾರವು ಯಾವ ಕ್ರಮ ಕೈಗೊಂಡಿದೆ; (ಸ್ಪಷ್ಟ ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	• **ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಸಣ್ಣ ಮತ್ತು ಮದ್ಯಮ ಪಟ್ಟಣಗಳ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮದ (ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ.) ನಗರೋತ್ಥಾನ ಹಂತ-1:** ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-1 ಯೋಜನೆಯಡಿ ಬೀದರ ನಗರದಲ್ಲಿ ಒಟ್ಟು ರೂ. 3000.00 ಲಕ್ಷಗಳಲ್ಲಿ ಒಟ್ಟು 38 ಕಾಮಗಾರಿಗಳ ಕ್ರಿಯಾ ಯೋಜನೆ ಅನುಮೋದನೆಯಾಗಿದ್ದು, ಅವುಗಳ ಪೈಕಿ 37 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ. 1 ಕಾಮಗಾರಿಯನ್ನು ಕೈಬಿಡಲಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯು ಈಗಾಗಲೇ ಮುಕ್ತಾಯವಾಗಿದ್ದು, ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ವಿಳಂಬವಾಗಿರುವುದಿಲ್ಲ. • **ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಸಣ್ಣ ಮತ್ತು ಮದ್ಯಮ ಪಟ್ಟಣಗಳ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮದ (ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ.) ನಗರೋತ್ಥಾನ ಹಂತ-2:**

		ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ–2 ಯೋಜನೆಯಡಿ ಬೀದರ ನಗರಕ್ಕೆ 3000.00 ಲಕ್ಷ ಅನುದಾನ ಹಂಚಿಕೆಯಾಗಿದ್ದು, ಅವುಗಳ ಪೈಕಿ ಮೊದಲನೇ ಹಂತದಲ್ಲಿ 2800.00 ಲಕ್ಷಗಳ ಕಾಮಗಾರಿಗಳನ್ನು M/s RMN Infrastructure Pvt Ltd Hyderabad ರವರಿಗೆ ದಿನಾಂಕ 28–2–2014 ರಂದು ಕಾರ್ಯಾದೇಶ ನೀಡಲಾಗಿತ್ತು. ಈ ಯೋಜನೆಯಡಿ ನೇಮಕಗೊಂಡ ಯೋಜನಾ ಸಮಾಲೋಚಕರಾದ ಮೆ॥ ಆಕಾರ ಅಭಿನವ ಕನ್ಸ್‌ಲ್‌ಟೆಂಟ್‌ರವರ ಸೇವೆಯಲ್ಲಿ ಸಮಸ್ಯೆಯಾಗಿದ್ದು ಕಾಮಗಾರಿಗಳ ಗುಣಮಟ್ಟವನ್ನು ಪರೀಕ್ಷಿಸಲು ಅನ್ಯ ತಪಾಸಣಾ ತಂಡವನ್ನು ಸ್ಥಳೀಯವಾಗಿ ನೇಮಿಸಿಕೊಳ್ಳಲು ಜಿಲ್ಲಾಧಿಕಾರಿಗಳು, ಬೀದರ್ ಜಿಲ್ಲೆ ರವರು ದಿನಾಂಕ:24–02–2014ರ ಪತ್ರದಲ್ಲಿ ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯವನ್ನು ಕೋರಿರುತ್ತಾರೆ. ತದನಂತರ ಸರ್ಕಾರದ ಕಾರ್ಯದರ್ಶಿಗಳು, ನಗರಾಭಿವೃದ್ಧಿ ಇಲಾಖೆ ರವರ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ ದಿನಾಂಕ: 07–02–2015 ರಂದು ನಡೆದ Dispute Resolution Board ನ ಸಭೆಯಲ್ಲಿ ಹಾಲಿ ಪಿ.ಎಂ.ಸಿ. ಯವರಾದ ಮೆ॥ ಆಕಾರ ಅಭಿನವ ಕನ್ಸ್‌ಲ್‌ಟೆಂಟ್‌ರವರ ಸೇವೆಯನ್ನು ಮುಂದುವರೆಸಲು ತೀರ್ಮಾನಿಸಲಾಗಿರುತ್ತದೆ. ಸದರಿ ತೀರ್ಮಾನದ ನಡವಳಿಯಂತೆ ಕ್ರಮವಹಿಸಲು ದಿನಾಂಕ: 26–02–2015ರ ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯದ ಪತ್ರದಲ್ಲಿ ಬೀದರ್ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳಿಗೆ ಸೂಚಿಸಲಾಗಿರುತ್ತದೆ. ಯೋಜನಾ ಸಮಾಲೋಚಕರಾದ ಮೆ॥ ಆಕಾರ ಅಭಿನವ ಕನ್ಸ್‌ಲ್‌ಟೆಂಟ್‌ರವರ ಸೇವೆಯಲ್ಲಿ ಸಮಸ್ಯೆಯಾಗಿರುವುದರಿಂದ ಸುಮಾರು 1 ವರ್ಷ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿ ಪ್ರಾರಂಭದ ನಂತರ ಕೆಲವು ಕಡೆಗಳಲ್ಲಿ ಸ್ಥಳದ ಸಮಸ್ಯೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳನ್ನು ಸಮಯಕ್ಕೆ ಸರಿಯಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿರುವುದಿಲ್ಲ. ದಿನಾಂಕ:31–3–2017ರ ಒಳಗಾಗಿ ಮುಕ್ತಾಯಗೊಳಿಸಬೇಕಾದುದ್ದನ್ನು, ಮಾರ್ಚ್ 2018 ರಲ್ಲಿ ಮುಕ್ತಾಯಗೊಳಿಸಲಾಗಿರುತ್ತದೆ. ಒಟ್ಟು ಹಂಚಿಕೆಯಾದ ರೂ. 3000.00 ಲಕ್ಷಗಳ ಪೈಕಿ ಬಾಕಿ ಉಳಿದ ರೂ. 200.00 ಲಕ್ಷಗಳಿಗೆ ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯದ ದಿನಾಂಕ:29–9–2016 ರ ಆದೇಶದಂತೆ 5 ಕಾಮಗಾರಿಗಳ ಪರಿಷ್ಕೃತ ಕ್ರಿಯಾಯೋಜನೆಗೆ ಅನುಮೋದನೆ ಪಡೆದು ಟೆಂಡರ್ ಮೂಲಕ ದಿನಾಂಕ: 27–5–2017ರಂದು ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ ರವಿಬೆಟ್ಟದರವರಿಗೆ ವಹಿಸಿ ನಿಗದಿತ 3 ತಿಂಗಳ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಿರುತ್ತಾರೆ. ಈ ಯೋಜನೆಯಲ್ಲಿ ಒಟ್ಟಾರೆ ಉಳಿತಾಯವಾದ ರೂ. 216.50 ಲಕ್ಷಗಳ ಮೊತ್ತಕ್ಕೆ ಸರ್ಕಾರದ ದಿನಾಂಕ:29–11–2017 ರ ಆದೇಶದಂತೆ 8 ಕಾಮಗಾರಿಗಳ ಪರಿಷ್ಕೃತ ಕ್ರಿಯಾ ಯೋಜನೆಗೆ ಅನುಮೋದನೆ ಪಡೆದು ಟೆಂಡರ್ ಮೂಲಕ ದಿನಾಂಕ: 30–6–2018

		ರಂದು ಕಾಮಗಾರಿ ಆದೇಶ ನೀಡಲಾಗಿದೆ. ಇದರಲ್ಲಿ ನಿಗಧಿತ 3 ತಿಂಗಳ ಅವಧಿಯಲ್ಲಿ 07 ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಿ ಉಳಿದ 01 ಕಾಮಗಾರಿಯನ್ನು ಸ್ಥಳದ ಸಮಸ್ಯೆಯಿಂದಾಗಿ ನಿಗದಿತ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸದೇ ಜನವರಿ 2020 ರಲ್ಲಿ ಈ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2 ಯೋಜನೆಯಡಿ ವಿಳಂಬವಾಗಿರುವ ಕಾಮಗಾರಿಗಳಿಗೆ ನಿಯಮಾನುಸಾರ ಗುತ್ತಿಗೆ ಅವಧಿ ವಿಸ್ತರಣೆ (EOT) ಮಾಡಿ ಗುತ್ತಿಗೆದಾರರಿಂದ ದಂಡ ವಸೂಲಿ ಮಾಡಲಾಗುವುದು. • **ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಸಣ್ಣ ಮತ್ತು ಮಧ್ಯಮ ಪಟ್ಟಣಗಳ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮದ (ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ.) ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3:** ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3 ಯೋಜನೆಯ ಮಾರ್ಗಸೂಚಿಯಂತೆ ಹಂಚಿಕೆ ಮೊತ್ತ ರೂ. 3500.00 ಲಕ್ಷಗಳ ಶೇಕಡ 85 ರಷ್ಟು ಅಂದರೆ ರೂ. 2975.00 ಲಕ್ಷಗಳ ಕಾಮಗಾರಿಗಳಿಗೆ ದಿನಾಂಕ 11-09-2018 ರಂದು ಕಾರ್ಯಾದೇಶ ನೀಡಲಾಗಿದ್ದು, ಒಟ್ಟು 23 ಕಾಮಗಾರಿಗಳ ಪೈಕಿ ಇದುವರೆಗೆ 9 ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. 3 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು ನಿಗದಿತ ಗುತ್ತಿಗೆ ಅವಧಿಯೊಳಗೆ ಪೂರ್ಣಗೊಳ್ಳಲಿವೆ. ಬಾಕಿ 11 ಕಾಮಗಾರಿಗಳು ರಸ್ತೆ ಅತಿಕ್ರಮಣ, ಸ್ಥಳದ ಸಮಸ್ಯೆಯಿಂದಾಗಿ ಪ್ರಾರಂಭಿಸಲು ವಿಳಂಬವಾಗಿದ್ದು, ಸಮಸ್ಯೆಯನ್ನು ಬಗೆಹರಿಸಿ ಕಾಮಗಾರಿಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಕ್ರಮವಹಿಸಲಾಗುತ್ತಿದೆ.
ಇ)	ನಗರೋತ್ಥಾನ 3ರ ಕಾಮಗಾರಿ ಯೋಜನೆ ಆಗಿದೆಯೇ; ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; ಪ್ರಸಕ್ತ ಈ ಕಾಮಗಾರಿಗಳು ಯಾವ ಯಾವ ಹಂತದಲ್ಲಿವೆ; ಕಾಮಗಾರಿಗಳ ಸ್ಥಳದ ಮಾಹಿತಿಯೊಂದಿಗೆ ವರ್ಷವಾರು ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು?	ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3 ಹಂತವನ್ನು 2016-17ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಯಿತು. ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು ಹಾಗೂ ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತುತ ಹಂತದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-3ರಲ್ಲಿ ನೀಡಿದೆ.

ಸಂಖ್ಯೆ: ನಅಇ 44 ಸಮಸ 2020

(ನಾರಾಯಣ ಗೌಡ)
ಪೌರಾಡಳಿತ ಹಾಗೂ ತೋಟಗಾರಿಕೆ
ಮತ್ತು ರೇಷ್ಮೆ ಸಚಿವರು

ಅನುಬಂಧ-1

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ 1261

ಕ್ರ ಸಂ	ಯೋಜನೆ	ವರ್ಷ	ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ
1	ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-1	2009-10	3604-00-192-3-00-032 ಸರ್ಕಾರದ ಆದೇಶ ಸಂ: ನಅಇ/120/ಸಮಸ/2019 ಬೆಂಗಳೂರು ದಿನಾಂಕ 15-10-2009	500.00
		2010-11	3604-00-192-3-00-032 ಸರ್ಕಾರದ ಆದೇಶ ಸಂ: ನಅಇ/120/ಸಮಸ/2019 ಬೆಂಗಳೂರು ದಿನಾಂಕ 16-8-2010	500.00
		2011-12	3604-00-192-3-00-032 ಸರ್ಕಾರದ ಆದೇಶ ಸಂ: ನಅಇ/8/ಸಮಸ/2011 ಬೆಂಗಳೂರು ದಿನಾಂಕ 4-6-2011	437.41
		2011-12	3604-00-192-3-00-032 ಸರ್ಕಾರದ ಆದೇಶ ಸಂ: ನಅಇ/8/ಸಮಸ/2011 ಬೆಂಗಳೂರು ದಿನಾಂಕ 22-6-2011	562.59
		2011-12	3604-00-192-3-00-032 ಸರ್ಕಾರದ ಆದೇಶ ಸಂ: ನಅಇ/120/ಸಮಸ/2009 ಬೆಂಗಳೂರು ದಿನಾಂಕ 27-7-2012	1000.00
			ಒಟ್ಟು ಖರ್ಚು	**3000.00**
			ಒಟ್ಟು ಅನುದಾನ	**3000.00**
2	ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2	2013-14	3604-00-192-3-00-032	195.00
		2014-15	3604-00-192-3-00-032	333.20
			3604-00-192-3-00-422	117.60
			3604-00-192-3-00-423	39.20
		2015-16	3604-00-192-3-00-032	638.00
			3604-00-192-3-00-422	58.00
			3604-00-192-3-00-423	29.00
		2016-17	3604-00-192-3-00-032	164.78
			3604-00-192-3-00-422	10.63
			3604-00-192-3-00-423	5.31
			ಕರ್ನಾಟಕ ನೀರು ಮತ್ತು ನೈರ್ಮಲ್ಯ ಕ್ರೂಡೀಕರಿಸಿದ ನಿಧಿ ಟ್ರಸ್ಟ್ ವತಿಯಿಂದ ಪಡೆದ ಸಾಲದ ಮೊತ್ತ (KWSPF Trust)	432.71
		2017-18	KWSPF Trust ವತಿಯಿಂದ ಪಡೆದ ಸಾಲದ ಮೊತ್ತ	629.14
		2018-19	KWSPF Trust ವತಿಯಿಂದ ಪಡೆದ ಸಾಲದ ಮೊತ್ತ	185.00
		2019-20	KWSPF Trust ವತಿಯಿಂದ ಪಡೆದ ಸಾಲದ ಮೊತ್ತ	85.00
			ಒಟ್ಟು ಖರ್ಚು	**2922.57**
			ಒಟ್ಟು ಅನುದಾನ	**3000.00**
3	ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3	2017-18	3604-00-192-3-51-032	664.00
		2018-19	3604-00-192-3-51-032	664.00
		2019-20	-	0.00
			ಒಟ್ಟು ಖರ್ಚು	**1328.00**
			ಒಟ್ಟು ಅನುದಾನ	**2975.00**

ಅನುಬಂಧ-2

(ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ 1261)

ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು: ನಗರಸಭೆ ಬೀದರ (ರೂ ಲಕ್ಷಗಳಲ್ಲಿ)

ಯೋಜನೆಯ ಹೆಸರು : ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-1

ಕ್ರ ಸಂ	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಕಾಮಗಾರಿ ಹಂತ
1	2009-10	Construction of Electrical Cremetorium of Sultanpur road	150.00	ಕಾಮಗಾರಿ ರದ್ದುಪಡಿಸಲಾಗಿದೆ
2	2009-10	Construction of Pay & User Public Toilet Various Palces in Bidar City	25.00	ಪೂರ್ಣಗೊಂಡಿದೆ
3	2010-11	Development of Tourism facility at Narsimha Zarana	100.00	ಪೂರ್ಣಗೊಂಡಿದೆ
4	2010-11	Construction of Culverts in Various places in Bidar city	50.00	ಪೂರ್ಣಗೊಂಡಿದೆ
5	2010-11	Construction of Drain, Road, Electrical Works & Culverts in Various places at Bidar	600.00	ಪೂರ್ಣಗೊಂಡಿದೆ
6	2010-11	Agriculture colony Gumpa in Sy No : 26/2p at Mailoor	2.35	ಪೂರ್ಣಗೊಂಡಿದೆ
7	2010-11	Near KIDB layout Behind petrol pump in Sy No : 153/2A at Naubad	3.80	ಪೂರ್ಣಗೊಂಡಿದೆ
8	2010-11	Near Aliyabad Village in Sy No 156/(P) at Naubad	6.90	ಪೂರ್ಣಗೊಂಡಿದೆ
9	2010-11	Near Auto Nagar in sy No : 171/1 & 171/2 at Naubad	3.00	ಪೂರ್ಣಗೊಂಡಿದೆ
10	2010-11	Near Aliyabad village in Sy. NO : 155/P at Naubad	7.00	ಪೂರ್ಣಗೊಂಡಿದೆ
11	2010-11	Near K.F.O. Honnekeri Forest Area in Sy. No : 168 & 169 at Naubad	3.50	ಪೂರ್ಣಗೊಂಡಿದೆ
12	2010-11	Near KIADB Layout Area in Sy. No : 60/4 at Naubad	2.45	ಪೂರ್ಣಗೊಂಡಿದೆ
13	2010-11	CMC Layout in Sy No : 1 and 25 at Mailoor	9.10	ಪೂರ್ಣಗೊಂಡಿದೆ
14	2010-11	Near Manalli Cross in Sy No : 43 at Gornalli	2.45	ಪೂರ್ಣಗೊಂಡಿದೆ
15	2010-11	Near Gornali Main Road in Sy No : 1/2 at Gornalli	5.15	ಪೂರ್ಣಗೊಂಡಿದೆ
16	2010-11	Near Chidambaram Ashram ring Road in Sy No : 36/10 at Kumbarawada	6.00	ಪೂರ್ಣಗೊಂಡಿದೆ
17	2010-11	Near Chidambaram Ashram ring Road in Sy No : 36/14-2 at Kumbarawada	4.55	ಪೂರ್ಣಗೊಂಡಿದೆ
18	2010-11	Near Chidambaram Ashram ring Road in Sy No :36/15 at Kumbarawada	3.35	ಪೂರ್ಣಗೊಂಡಿದೆ
19	2010-11	Near Chidambaram Ashram ring Road in Sy No :36/3 at Kumbarawada	4.00	ಪೂರ್ಣಗೊಂಡಿದೆ
20	2010-11	Agriculture colony gumpa in Sy No : 26/AP at Mailoor	5.90	ಪೂರ್ಣಗೊಂಡಿದೆ
21	2010-11	Near CMC layout Gornalli in Sy No : 51 Part at Haladkeri	4.95	ಪೂರ್ಣಗೊಂಡಿದೆ
22	2010-11	Near Axiss Bank in sy No : 37(P) at Jangal Koi	4.95	ಪೂರ್ಣಗೊಂಡಿದೆ
23	2010-11	Near KRE College in Sy. No 10/2 at Jangal Koi	4.15	ಪೂರ್ಣಗೊಂಡಿದೆ
24	2010-11	Agriculture colony gumpa in Sy No : 26/1(P) at Mailoor	4.55	ಪೂರ್ಣಗೊಂಡಿದೆ
25	2010-11	Chitta Cross Behind Chidambaram Ashram gumpa in Sy No : 27/1/2 at Jangal koi	3.20	ಪೂರ್ಣಗೊಂಡಿದೆ
26	2010-11	Shastri nagar in Sy no : 2 & 6 at Mailoor	3.05	ಪೂರ್ಣಗೊಂಡಿದೆ
27	2010-11	Near Kailash Show Room in Sy No : 22/4 at Mailoor	5.65	ಪೂರ್ಣಗೊಂಡಿದೆ
28	2010-11	Development of Golden Jubliee Barid Shahi Garden	20.00	ಪೂರ್ಣಗೊಂಡಿದೆ
29	2010-11	Construction of Ring Road	1227.00	ಪೂರ್ಣಗೊಂಡಿದೆ
30	2010-11	Improvement to road and side drain in Vidya Nagar Colony	150.00	ಪೂರ್ಣಗೊಂಡಿದೆ
31	2010-11	Providing road median on ring road	40.00	ಪೂರ್ಣಗೊಂಡಿದೆ
32	2010-11	Construction of Bridges on New Ring road	98.00	ಪೂರ್ಣಗೊಂಡಿದೆ
33	2010-11	Improvement to Road from SP Residence to MS Patil Funtion Hall on Manhalli road via Kumbar Wada from Km 0.00 to 1.50 in Bidar Ci	125.00	ಪೂರ್ಣಗೊಂಡಿದೆ
34	2010-11	Improvements to Road from SP Residence to M.S Patil Funtion Hall on Manahalli road via Kumbarawada from 1.50 km to 2.90 km in Bi	125.00	ಪೂರ್ಣಗೊಂಡಿದೆ

ಕ್ರ ಸಂ	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಕಾಮಗಾರಿ ಹಂತ
35	2012-13	Shifting of HT/LT line transformer and providing street lights on various roads in Bidar City	50.00	ಪೂರ್ಣಗೊಂಡಿದೆ
36	2010-11	Shifting of Electrical Poles and providing Street Lights	50.00	ಪೂರ್ಣಗೊಂಡಿದೆ
37	2010-11	Providing street lights in the city	40.00	ಪೂರ್ಣಗೊಂಡಿದೆ
38	2010-11	Prividing Water supply pipelines in Vidya Nagar Colony	50.00	ಪೂರ್ಣಗೊಂಡಿದೆ
		ಒಟ್ಟು (ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-1)	**3000.00**	

ಯೋಜನೆಯ ಹೆಸರು : ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2

1	2013-14	Construction of R.C.C. Drain in Chidri, Haq Colony, Bilal Colony, Sangameshwar Colony, Madhavranagar, Anand Nagar, Pratap Nagar	100.00	ಪೂರ್ಣಗೊಂಡಿದೆ
2	2013-14	Construction of R.C.C. Drain in Rampure Colony, Vivekanand Colony, Kailash Layout, Mahesh Nagar, Baswanagar, Allamprabhu Nagar,	200.00	ಪೂರ್ಣಗೊಂಡಿದೆ
3	2013-14	Construction of R.C.C. Drain from Abul Faiz Dargha to Hyderabad Road, Rajgonda Colony, Mangalpeth & Garib Colony	100.00	ಪೂರ್ಣಗೊಂಡಿದೆ
4	2013-14	Construction of R.C.C. Drain from Multani Pasha Dargha Al-Ameen College Via Ram Mandir Dulhan Darwaza to Chintamani Gadda, Chan	100.00	ಪೂರ್ಣಗೊಂಡಿದೆ
5	2013-14	Construction of RCC Drain in Shivnagar(South) and Shivnagar(North) Raghvendra Colony,Ganesh Maidan & Gurunanak Colony	100.00	ಪೂರ್ಣಗೊಂಡಿದೆ
6	2013-14	Improvements to Road from Madina water Service, Chidri, Mannekhelli Road & Haq Colony Road Mannekhelli Road to Bilal Colony Via	160.00	ಪೂರ್ಣಗೊಂಡಿದೆ
7	2013-14	Improvements to Road from Al-Ameen College to Dulhan Darwaza & Dulhan Darwaza to Chintamani Gadda ZP Office Bidar	160.00	ಪೂರ್ಣಗೊಂಡಿದೆ
8	2013-14	Improvements to Road from from Naya Kaman to Fathe Darwaza Via Matankeri Chandbibi Road and Mangalpeth & Garib Colony	160.00	ಪೂರ್ಣಗೊಂಡಿದೆ
9	2013-14	Improvements to Road from Kumbarwada (SBI Bank Colony) KRE Society Hostel to Lokhande house via Kashinath Poste House & Gumpa Ba	180.00	ಪೂರ್ಣಗೊಂಡಿದೆ
10	2013-14	Improvements to Road in Allamprabhu Nagar	100.00	ಪೂರ್ಣಗೊಂಡಿದೆ
11	2013-14	Improvements to Road in Raghvendra Colony, Ganesh Maidan & Gurunanak Colony	150.00	ಪೂರ್ಣಗೊಂಡಿದೆ
12	2013-14	Improvements to road from Basweshwar statue to Dyan Mandir in Rampure Colony and Vivekanand Colony Manhalli Road (Ayurvedic Coll	160.00	ಪೂರ್ಣಗೊಂಡಿದೆ
13	2013-14	Improvements to Road in CMC Layout, Kailash Layout, & Mahesh Nagar	160.00	ಪೂರ್ಣಗೊಂಡಿದೆ
14	2013-14	Improvements to road in Madhavnagar, Anandnagar & Pratap Nagar (SC Area)	160.00	ಪೂರ್ಣಗೊಂಡಿದೆ
15	2013-14	Improvements to Road in Shivnagar (North & South) Colony	180.00	ಪೂರ್ಣಗೊಂಡಿದೆ
16	2013-14	Improvements to road in New Adarsh Colony, Nandi Colony & Sai Colony	150.00	ಪೂರ್ಣಗೊಂಡಿದೆ
17	2013-14	Improvements to road in Baswanagar & Kailash Nagar	160.00	ಪೂರ್ಣಗೊಂಡಿದೆ
18	2013-14	Improvements to Road from Abul Faiz Dargha to Hyderabad Road & Rajgonda Colony ST Area	160.00	ಪೂರ್ಣಗೊಂಡಿದೆ
19	2013-14	Improvements to road from Multani Pasaha Dargha to Alameen School Via Ram Mandir, Astana Road & Osmania Masjid and from Main road	160.00	ಪೂರ್ಣಗೊಂಡಿದೆ
			2800.00	
		ಪರಿಷ್ಕೃತ ಕ್ರಿಯಾಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು (ಹಂತ-2)		
20	2017-18	Construction & upgradation of Road from Dulhan Darwaza to Guest House Road (0.50 Km)	45.00	ಪೂರ್ಣಗೊಂಡಿದೆ

ಕ್ರ ಸಂ.	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಕಾಮಗಾರಿ ಹಂತ
21	2017-18	Improvement & Upgradation of road from Dr.Ambedkar circle to Gawan circle. (1.40 Km)	35.00	ಪೂರ್ಣಗೊಂಡಿದೆ
22	2017-18	Improvement & Upgradation of road from Basaveshwar circle to Mangalpet Kaman.(1.80 Km).	50.00	ಪೂರ್ಣಗೊಂಡಿದೆ
23	2017-18	Improvement & Upgradation of road from Fire Station to Fort. (1.30 Km)	30.00	ಪೂರ್ಣಗೊಂಡಿದೆ
24	2017-18	Construction of major RCC Drain (Rajakaluve) 210 mtrs at Haroorgeri.	40.00	ಪೂರ್ಣಗೊಂಡಿದೆ
		ಒಟ್ಟು	**200.00**	
		ಉಳಿತಾಯ ಮೊತ್ತದ ಕ್ರಿಯಾಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು (ಹಂತ-2)		
1	2017-18	Improvement to Road from Railway Station to Katkam Jewelers in Bidar City	36.50	ಪೂರ್ಣಗೊಂಡಿದೆ
2	2017-18	Improvement to Road from Railway Station road to SBI Bank via Head Post Office in Bidar City	16.00	ಪೂರ್ಣಗೊಂಡಿದೆ
3	2017-18	Improvement to Road from Karriappa Circle to Central Library in Bidar City	18.00	ಪೂರ್ಣಗೊಂಡಿದೆ
4	2017-18	Improvement to Road from Sidharta College to Madival Circle in Bidar City	55.00	ಪೂರ್ಣಗೊಂಡಿದೆ
5	2017-18	Improvement to Road from Shivaji Statue to Mahavir Circle in Bidar City	26.00	ಪೂರ್ಣಗೊಂಡಿದೆ
6	2017-18	Improvements to Road from H/o Hanumantha Khuba to Karanaja office at KHB Colony in Bidar City	15.00	ಪೂರ್ಣಗೊಂಡಿದೆ
7	2017-18	Improvement to BT Roads at KHB colony in Bidar city	35.00	ಪೂರ್ಣಗೊಂಡಿದೆ
8	2017-18	Construction of CC Road from Mohan Market to Udgir Road via Ganesh Maidan in Bidar City	15.00	ಪೂರ್ಣಗೊಂಡಿದೆ
		ಒಟ್ಟು (ಸಿ.ಎಂ.ಎಸ್.ಎಂ.ಟಿ.ಡಿ.ಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2)	**3000.00**	

ಅನುಬಂಧ-3

(ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ 1261)

ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು: ನಗರಸಭೆ ಬೀದರ (ರೂ ಲಕ್ಷಗಳಲ್ಲಿ)

ಯೋಜನೆಯ ಹೆಸರು : ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3				
ಕ್ರ ಸಂ	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಕಾಮಗಾರಿ ಹಂತ
1	2017-18	ULB Contribution for AMRUT Scheme	1328.00	ಪೂರ್ಣಗೊಂಡಿದೆ
2	2017-18	Construction of CC Road & Drin from H/o Huleppa to GND College Boundry, H/o Subhash to H/o Madevappa, H/o Sangappa to GND College boundry, H/o Gundappa to H/o Rajappa, Shivputra to H/o Jaggu, H/o Satish to Shinde at Sai Nagar in Ward No. 25. (TSP)	50.00	ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿದೆ
3	2017-18	Construction of CC Road & Drain from H/o K.K to H/o Sharnappa, H/o Shantamma to Connection 5th Cross Road at Vidya Nagar, Construction of CC Road & Drain from Hajira Kirana Shop to H/o Nawab, H/o Azhar to H/o Zuber, H/o Pasha to H/o Iqbal, H/o Wasing to H/o Syed, Construction of CC Road RCC Drain & Culvert Faqeer Pasha to H/o Mustafa at Bilal Colony in Ward No. 25. (TSP)	75.00	ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿದೆ
4	2017-18	Construction of RCC Drain (Both side) from Chowbara to H/o Teli at Phulekar Galli, Construction of CC Road from Main Road to Singar Bagh Circle, Construction of CC Road from Singar Bagh Main Road to H/o Zubair near Water Tank, Construction of CC Road from Singar Bagh Water Tank to Vegetable Market Road at Singar Bagh, Construction of CC Road & Drain from H/o Md Kaliq to Main Road at Chowbara in Ward No. 02	50.00	ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿದೆ
5	2017-18	Construction of CC Road from H/o Mannan Qureshi to H/o Nisar Sab, Construction of RCC Drain from H/o Rafiq Sab to H/o Shareef Sab at Mustaid Pura, Construction of RCC Drain from Naya Kaman to Slaughter House in Ward No. 03	75.00	ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿದೆ
6	2017-18	Construction of CC Road & RCC Drain from H/o Shafi Bhai to H/o Bilal Sab, Construction of CC Road & RCC Drain from H/o Raju to H/o Aziz at Pansal taleem, Construction of CC Road at Raja Bagh, Construction of CC Road at Surrounding of Lateef Pura Masjid, Construction of RCC Drain from Vishwa Chandu Kirana Shop to Nazeer Kirana Shop in Ward No. 04	75.00	ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿದೆ
7	2017-18	Construction of CC Road from Masjid Pansal Taleem to Tamshikari Dargah, Construction of CC Road from Dr. P.K Roy Clinic to H/o Ahmed Hussain Police & Construction of RCC Drain from H/o Sudhaker to Jaishree Kirana Store at Dattaya Galli, Construction of CC Road from H/o Mailoorker to H/o Narayan Rao at Tamshikari Galli,Construction of CC Road surrounding & Construction of RCC Drain & Road from Masjid Noor Khan Taleem to H/o Mohammed Rafiq via H/o Isaq Sir at Noor Khan Taleem in Ward No. 05	75.00	ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿದೆ
8	2017-18	Construction of RCC Drain & Road from Town police Main Road via Gowli Wada, Paajni Wada to Masjid at Chistiya Pura, Construction of CC Road & Drain from h/o Yousuf Khan to Circle office, & other internal roads in Ward No. 06	75.00	ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿದೆ
9	2017-18	Construction of CC Road from Muslim to Milap Corner, CC Road from H/o Md Asim Barood wale to H/o Fasiuddin Teacher, CC Road from H/o M.A Hakeem to Faseel Trench end, CC Road from H/o M.A Quadeer (Public Confernce New Paper) to H/o Baba Quadri, CC Drain from H/o M.A Manna to Dr. Sailence Hospital in Ward No. 07	75.00	ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿದೆ
10	2017-18	Construction of CC Road from H/o Kalam Sir to H/o Inayat Ali at Dall Mill area, H/o Sardar Sab to H/o Galib Hashmi, from Dargah behind ZP Office to H/o Razzak Bhai, & from H/o Samad to H/o JE Sab & Construction of RCC Drain from H/o Babu Bahi to H/O Saleem, H/o Mirza Sab to H/o Gouse Bhai via H/o Asgar Sab at Maniyar Taleem, Construction of RCC Drain & Road from H/o Amir via Khankha via H/o Laiq (Phalli) to H/o Hafeez Quadri via Decent Function Hall Road via H/o Manzoor to H/o Zafar Advocate, Construction of RCC Drain & CC Road from H/o Hakeem to h/o Gulam Maqsood at Maniyar Taleem in Ward No. 08	75.00	ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿದೆ

ಕ್ರ ಸಂ	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಕಾಮಗಾರಿ ಹಂತ
11	2017-18	Construction of CC Road from Ram Mandir to H/o Multani via H/o Jabshetty at Bheem Nagar, Construction of CC Road from H/o Shivraj Patil to Javeed Kirana Shop at Mohella Saudagaran,Construction of CC Road & RCC Drain from H/o Bhavani to H/o Dr. Maqsood Chanda at Bheem Nagar in Ward No. 10. (SCP)	50.00	ಪೂರ್ಣಗೊಂಡಿದೆ
12	2017-18	Construction of CC Road from Baba Function Hall to H/o Riyaz Sab AEE at Chintamani Gada, Construction of CC Road & RCC Drain from Beef Shop via H/o Moiz Hussain AEE to Masjid Muzaffer Hussaini, Construction of RCC Drain & Road at Pathan Galli, Construction of RCC Drain Road at Talgaht in Ward No. 09 Construction of BT Road from Multani Pasha Dargah Chowk to Prince Medical via Ram Mandir, Construction of CC Roads Ganesh Mandir Sourrounding at Gorkha Galli in Ward No. 10	101.00	ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿದೆ
13	2017-18	Construction of RCC Drain & Road from Rajiv Gandhi Circle via H/o Ram Chander Driver to Church, Construction of RCC Drain & CC Road from H/o Ravi Wadekar to Christian Cross, Construction of RCC Drain & CC Road from H/o Madhuker to Apostolic Church at Devraj Urs Colony Colony, Construction of CC Roads & Drains at Jabbar Colony, Construction of CC Road & Drains in Dixit Layout in Ward No. 14. (SCP)	85.21	ಪೂರ್ಣಗೊಂಡಿದೆ
14	2017-18	Construction of CC Road & RCC Drain from Janwada Main Road to H/o Manik Jojna, Construction of CC Road & RCC Steps from H/o Devanand Kushnoor to Cave, Construction of BT Road & Construction of RCC Drain (Both Side) from H/o Hebbale Old Navadgeri to New Navadgeri, Construction of CC Road & RCC Drain from H/o Vaijinath Allur to H/o Sham Jojna via Primary School, Construction of CC Road RCC Drain from Ambedkar Bhavan via H/o Kalavathi to H/o Kashinath at Navadgeri, Construction of RCC Drain from Idgah Complex to Vijay Laxmi Saree Centre on Udgir Road in Ward No. 15. (SCP)	75.00	ಪೂರ್ಣಗೊಂಡಿದೆ
15	2017-18	Construction of CC Road & RCC Drain behind Axis Bank in Ward No. 26,	50.00	ಪೂರ್ಣಗೊಂಡಿದೆ
16	2017-18	Construction of C.C. Road From Gangshetty House To Mahadev Temple, Construction of CC Raod & Drain From Basweshwar Chowk To Balaji House, Construction of CC Raod & Drain From Laximbai House To Honnadi House, Construction of CC Raod & Drain From Basweshwar Chowk To Renbow Tailar House at Vidya Nagar in Ward No. 22, Construction of C.C. Road From Near Asha Function Hall Main Road To Srimanth Dhabalya House At. Near New Adharsh Collony Opp. Asha Function Hall in Ward No. 23, Construction of CC Road from Chidri Ring via Lidker Colony & Bakappa Kote College to Wadder Colony, from Grave Yard to Wadder Colony, Construction of CC Road & Drain from Hyder Colony to Milind Nagar in Ward No. 24. (SCP)	95.00	ಪೂರ್ಣಗೊಂಡಿದೆ
17	2017-18	Construction of C.C. Road From Baswarja Chila House To Prerna Public School Brahmpur Colony Hanmai Via Gurumurth House Ward No. 26, Construction of C.C. Road From Dr. Penta Reddy To baburao Vishwanta House Via Nagappa Houe At. Hemreddy, Construction of C.C. Road From Gowardhan Reddy House To Saniv Reddy Plot Via Penta Reddy House Ward No. 27 & Construction of CC Road & RCC Drain from H/o Peter to H/o Sharnappa Upar near ITI College, Construction of CC Road & Drain from H/o Mailoor Main Road to H/o Babu Rao Hamal at Jamgi Colony in Ward No. 29. (SCP)	95.00	ಪೂರ್ಣಗೊಂಡಿದೆ
18	2017-18	Providing Mini Mast at Bheem Nagar, Labour Colony, Navadgeri, Hudco Colony, Pratap Nagar, Jai Bheem Nagar, Sai Colony, Old & New Naubad, Yellaling Colony, Lumbini Nagar, Anand Nagar, Mochi Galli, Kalidas Nagar, Haroorgeri, Vidya Nagar, Chidri, Milind Nagar, Sangameshwar Colony, Bidri Colony, Lidker Colony Wadder Colony, Ambedkar Colony, Haroorgeri, old Mailoor, gandhi Nagar, Jamgi Colony, Rampure Colony, Zion Colony Old & New Kumbarwada, Ganesh Nagar, Shahpur Gate, Haladkeri, Lalwadi, TDB COlony, Rajgound Colony, Jeruselam Colony, Ashok Nagar, Shivpur Colony, Canon Colony, in Bidar City. (SCP)	60.00	ಪೂರ್ಣಗೊಂಡಿದೆ

ಕ್ರ ಸಂ	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಕಾಮಗಾರಿ ಹಂತ
19	2017-18	Construction of CC Road & RCC Drain From H/o Ambedkar Bhavan to H/o Shivraj Nagoore & H/o Veershetty to Veershetty Postman, Construction of CC Road From H/o Govt. Primar School to H/o Narsing Bhande back side New Church at New Navadgeri & Construction of CC Road from Jhira Conventional Hall to Old Navadgeri in Ward No. 15 & Construction of CC Road & RCC Drain From Connecting Road Baswa Nagar To Rampure Colony Hanuman Mandir via Gumme Layout, Construction of CC Road & RCC Drain From H/o Ratna Patil to Budh Mandir at. Haroorgeri in Ward No. 21. (TSP)	81.76	ಪೂರ್ಣಗೊಂಡಿದೆ
20	2017-18	Construction of CC Road from Gouse Qureshi Flour Mill to H/o Md Jaffer Sab at Syed Wadi, Construction of CC Road from H/o Habeebuddin to Mohammed Sultan at Chonde Galli, Construction of CC Road from H/o Md Muqtar to H/o Md Chand to Dattu to Raju Ghanti Dande Galli & Jumiya Galli, Construction of CC Road from Abdul Rauf Sahab to H/o Fatima Begum to Bhagwan Galli Road, Construction of CC Road from H/o Moinuddin Flour Mill to H/o GM Khan Maula Ali Pochamma Mandir in Ward No. 01	50.00	ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿದೆ
21	2017-18	Construction of Strome Water Drain at Lidker Colony & Bidri Colony, Construction of Strome Water Drain at Kumbarwada in Ward No. 30, Construction of Strome Water Drain from Railway under pass to upto Haroorgeri Main Road in Ward No. 26	93.03	ಪ್ರಗತಿಯಲ್ಲಿದೆ
22	2017-18	Construction of Strome Water Drain from Bidri Colony via Haq Colony, Mehraj Colony to Chidri Ring Road upto Main Nala in Ward No. 25	90.00	ಪ್ರಗತಿಯಲ್ಲಿದೆ
23	2017-18	Providing UG Cable & Street lights for Medians of Roads from Boomgoundeshwar Circle Mailoor Cross, Ambedkar Circle to Basweshwar Circle, Roohi Circle to Airforce Mess at Chidri & from Guru Nanak Jhira to Chickpet Cross, BVB College to Chitta Cross in Bidar City	96.00	ಪ್ರಗತಿಯಲ್ಲಿದೆ
ಒಟ್ಟು (ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ)-3)			**2975.00**	